

North Stonington Permanent School Building & Planning Committee

Minutes – Nov. 12, 2012 7pm Holly Green 2H

Present – S. Aiello, J. Lord, S. Costanza, Architect P. Springsteel

- I. ***Gymnasium project*** - Mr. Springsteel presented a progress update of the building resealing project. Three sides have been cleaned, grouted and resealed. The south side remains to be completed. He reports that excess efflorescence is present throughout this surface area and has resisted removal via normal remediation procedures. This has resulted in crystallization requiring a different removal process with different product to do so. He reports that testing of random blocks will commence in order to determine the best cleaning process prior to resealing of this final side of the building. The onset of colder weather may delay final completion of this project to spring, 2013.

The committee also requested that Mr. Springsteel personally inspect all windows and doors to verify that they were recaulked properly and completely and according to acceptable standards. Any areas deemed to be deficient are to be brought to the contractor's attention and to be rectified immediately.

- II. There was no meeting on 9/24/12 due to lack of quorum and the meeting of 10/22/12 was cancelled.

Next meeting on 11/26/12, Holly Green 2H

RECEIVED

2012 DEC 13 A 11: 37

TOWN CLERK'S OFFICE
NORTH STONINGTON CT